

Proof Of Hire

Ainscough Crane Hire Ltd, Bradley Hall,
Bradley Lane, Standish, Wigan, WN6 0XQ
Tel: 01257 478503 | Fax: 01257 400265 | Website: www.ainscough.co.uk

195117

Site Address

Galliford Try Infrastructure LTD t/a Morrison Scotland -
Scottish Water OU5241 (C008671)
Inchgarth Reservoir, Morrison Construction, Inchgarth
Reservoir, Primrosehill Avenue, Cults, ABERDEEN, GBR
AB15 9NL

Site Contact: -

Crane Information

Fleet Num: CJ93
Description: 100 Tonne All-Terrain Mobile Crane
(90AT_FCL)

Contract Information

Date/Time Start: Mon 05/09/2022 @ 08:00
Est. Duration: 3 days

Order Num: 5241 021247
Conditions: Contract Lift

Ancillaries: SLINGER_NOCHARGE - SLINGER, SUPERVISOR_NOCHARGE - SUPERVISOR, MAT-ALU -
Aluminium Mat (Qty: 12)

Notes: Working Capacity: 90AT_FCL

Supplying Depot

Depot Name: Aberdeen
Address: Units 12-14 Altens Lorry Park,
Hareness Road, Altens Industrial
Estate, ABERDEEN
Postcode: AB12 3LE
Contact Name: Derrick Reith
Tel: 0845 113 0478

Project ID PRID000106516-001

Sales ID RO-000094694

Work Order WO-000215740

Pre-Job Checks & Signoff

To ensure compliance with the Lifting Operations & Lifting Equipment Regulations 1998 (LOLER) and BS7121 (safe use of cranes), the following questions have been asked by our representative:

Pre-Job Question

Method statement / risk assessment viewed by operator on site

Answer


Yes

Is there any obvious reason why the planned lift should not go ahead?

No

Stuart Patterson

Steven Davidson


Operator


Appointed Person

Post-Job Checks & Signoff

Date	Travel Time	Arrive on Site	Meal Break	Cust. Signoff	Travel Time	Total Hours	Comments
Mon 05/09/2022		07:30	30 mins	18:00		10:00	Post-Job: Delays on site? (Safety Concerns) - The water was too fast flowing for divers to go in because of rain. Job was aborted at 10:30. Site Issues: Fast flowing water meant that the job was aborted at 10:30
Tue 06/09/2022		07:00	-	11:15		04:15	Post-Job: Delays on site? (Safety Concerns) - Water was too fast flowing for divers to enter
Wed 07/09/2022		07:30	-	10:30		03:00	Site Issues: 3 days stood down due to fast flowing waters

Customer Comments:

We confirm that this contract has been completed to our satisfaction and the times quoted above are accepted as the basis on which charges will be made, subject to the addition of travel times in accordance with our contract

Cust. Name: Customer Not Present (Customer unavailable)

Cust. Signature:

No Signature Available

12 No Aluminium mats
3 days, 2 nights allowance